



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 01/08/2025

Area: OHP

Equipment	Job
CR1A	CANOPY PROVIDED FOR ZSS PROBE
CC 109	2 NOs 120 LEDS FIXED AT TAIL END
CC-8	FINGER CONTACTOR BUSBAR NUT BOLT REPLACED (3NOs)
TT2	OLD JOINT CABLE INSULATION DONE PROPERLY
18.5 KW MOTOR	SHIFTED FROM 1-28HVMCC1 TO JH-3
37.5 KW MOTOR	SHIFTED FROM 1-14LC7 TO JH3
TBS 4 ON CO 5A	AFTER MECH GUIDE ROLLERS PROBLEM CLEARANCE WINDING DONE PROPERLY
TBS ON CO 21	B/C MOTOR COVERED WITH BELT PIECE
TBS ON CO 21 RIGHT B/C	ZSS CAGE BOLT FIXED
CO16, TT3	PPM DONE
co-68	schneider mpr is installed and ctmf relay is removed.