



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 24/11/2025

Area: IOSA

Equipment	Job
BLENDER RECLAIMER	CT END LIMIT ACTUATOR WELDING WORK DONE. CT OPERATIONAL END LIMIT SWITCH BASE GOT DAMAGED. RECTIFICATION IN PROGRESS.
MANUAL UN-LOADING YARD	LIGHTING DEFECTS RECTIFIED AND PROVIDED TWO 200W LED LAMPS
OC-7B	CABLE FOR HOT JOINT , SHIFTED TO OC-7B CONVEYOR GALLERY. ADDITIONAL LIGHTING PROVIDED
OC-7B	CONTROL CABLE AT HT PANEL GOT DAMAGED NEAR GLAND. RECTIFIED AND INSULATED.
OC-7B	MAINTENANCE DONE ON HT BREAKER . CHECKED THE BREAKER OPERATION.
OC-21A	MAINTENANCE DONE ON HT BREAKER
OC-5A	LIGHTING DEFECTS RECTIFIED AND LIGHTING IMPROVED.
OC-19A	PPM DONE ON FIELD DEVICES