



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/07/2025

Area: CHP

Equipment	Job
1-14LC15,1-14LC16	Incomer-2 taken into circuit and Bus coupler made off. Now incomer-1 and Incomer-2 are in line
SCR-10	Boom conveyor feeder circuit panel TB connections modification done. Fuse TBs provided for pullcord,Belt sway, Emergency circuit. To be checked further
STK-1	Found machine not communicating. Checked and found no power in machine. Coupler opened and found All three phases came from coupler. With DNW coupler made ok and charged. Trail run taken