



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 07/11/2025

Area: CHP

Equipment	Job
LC 14	Sump pump replaced and de watered
CC 14,18,23,52,54,55,56	PPM was done
Coal complex	Rooms cleaning done
SCR 9	Luff contactor kit replaced and trail run was taken,Slew spider display wires jointed and made on
SCR 9	Cooler fan motor cable jointed inside the chamber and tested the fan
CC 32,R 1,104,SCR 4	PPM was done
CC 42,107,125,126	Running inspection was done