



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/01/2026

Area: OHP

Equipment	Job
tt-1	pcrd cable unwinding done and proper winding done
co-6,9,12	motor and panel side ppm is done
co-12a	selector switch is replaced with spare one and kept in circuit.
rsco-1a	estop pb station checked, aux block changed and kept in circuit.