



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 28/10/2025

Area: CHP

Equipment	Job
CC 51	PB station replaced
VS2,VF2,VS3,VF3	PPM was done
LCs and JHs	Inspected for de watering
CC 34 to 105	HT coupler heating elements inspected and rectified ckt problems
SCR 9	Operator cabin covered with tarpaulin cover
CC 47/48 T/E	5 nos 70W SV fixtures rectified
CC 41/42 T/End pump	Replaced ,trail to be taken. Contactor to replace
CC 13,15,19,22,26,26A,26TT,26A TT	PPM was done