



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/09/2025

Area: WT

| Equipment | Job |
|-------------|--|
| MIS | 2 nos hand lamps provided @ OC 1A and OAF |
| CP 3 | Trolley line checked and found insulator (2nos) puncture @ col no 17 bottom ,rectified |
| OP 10 | Trolley line inspection done ,bus bar adjustment done @ col no 7,27,74 and 97 |
| OC 1A level | 35 W LED bulbs ,5 nos installed @ cc 4 side |
| LC 10B | area lighting improved (5nos LED tubes replaced) |
| LC 10 B | Faulty breakers 2 nos rectified and kept in service |
| MIS | OT 5 faulty drive blowing and checking done,not yet rectified |
| OP 3 and 5 | After rake maintenance done |