



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 13/12/2025

Area: WT

| Equipment | Job |
|------------------|--|
| CO 2 Area | Lighting cable found cut,made it joint |
| OT 1 | stream bypass push button replaced with selector switch @C D |
| MIS | Air compressor (O), START push button wires soldering done |
| OP 5 | Panel and Motor side ppm done |
| OP 6 | control checked, D5 and 6 cascade ,Anti collision sensor kept in circuit, 2AT timer replaced |
| OP 2,3,4,5 and 7 | After rake maintenance done |