



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 03/05/2025

Area: CHP

Equipment	Job
SCR-2	LT pcrd motor brake adjustment done
SCR-2	LT motor with bearing problem, motor replaced and one motor with coupling problem removed.
S-2	slipring and transformer TB side cleaning and tightness checking done
SCR-2	Boom position bit checking done and kept in circuit
CC-32,38,40,41,42,43,46,47,48,49,50	Running inspection done
CC-35,SCR-2	ppm done
CC-51	Belt sway program checked and belt sway interlock checked and made ok
CC-51	CJB earthing provided
VS-1,VF-1	motor and panel side ppm done