



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 18/08/2025

Incharge(s): Arnab Roy

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	CO 11	Belt drive mpcb tripped	reset done	17:10:00	17:20:00	
2	OHP	TT 2	Incoming 4 pole 100A MCB damaged	MCB replaced	15:20:00	15:45:00	
3	OHP	CO 11	OLR acted	reset done	16:55:00	17:05:00	
4	OHP	CO 29	OLR acted	reset done	16:05:00 18:20:00	16:10:00 18:30:00	
5	OHP	CO 35	OLR acted ( 2 times)	reset done	19:25:00	20:00:00	
6	OHP	CO 26	OLR acted	reset done	19:45:00	19:50:00	
7	OHP	CO 70	BRS not getting reset due to belt pieces	belt pieces removed	14:45:00	15:10:00	
8	OHP	WOBR on CO 26	BC not rotating due to zss acted	checked, belt slipping. Informed to mechanical	20:30:00	20:45:00	
9	CHP	CC 54	OLR acted ( 5 times)	reset done	19:05:00	21:30:00	
10	CHP	CC 29	Flap gate tripped	reset	14:30:00	14:40:00	
11	CHP	CC 26A	Flap gate tripped	reset	14:55:00	15:10:00	
12	CHP	CC 26 TT	Not moving , tripped	reset done	15:15:00	15:20:00	
13	CHP	CC 14	OLR acted	reset done	15:20:00	15:30:00	
14	CHP	CC 34 , SCR 2	LT not working	pcrd cable OT acted , released	16:00:00	16:20:00	
15	CHP	CC 39 , S 1	LT not working	Drive tripped , reset	16:10:00	16:25:00	
16	CHP	CC 39 , S 1	LT problem due to pcrd cable fell down	cable winded properly	17:40:00	17:50:00	
17	CHP	CC 38 , SCR 6	BC frequently stopping due to signal missing	LT done then okay. Also yard ZSS problem due to cage . Cage replaced .	20:20:00	20:50:00	



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 18/08/2025

Incharge(s): Arnab Roy

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
18	CHP	CC 112, S 3	LT not working due to pcrd motor mpcb tripped	mpcb on , then ok	21:40:00	21:50:00	
19	WT	OP 7	No movement bcz of MCCB tripped ( box no -53)	made on	19:00:00	19:15:00	
20	WT	CP 3	No movement due to D2 motor burnt and D3 motor bed got down and tyre damaged	D2 motor connection removed and for D3 motor informed to mechanical	14:00:00	15:00:00	
21	WT	CP 3	Not moving bcz of D3 OLR acted	reset done	20:40:00	20:55:00	
22	WT	SCO 1A	Belt drive OLR acted	reset done	17:10:00	17:15:00	
23	IOSA	TBS on OC13A	LT end limit acted	reset done	19:00:00	19:15:00	