



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 22/12/2025

Area: OHP

Equipment	Job
co-5, 6	pull chord restored in circuit.
co-31a gallery ; 33a gallery towards tail end	lighting is improved.
co-27a,30a,32a	safety devices ppm is done.
brc-5 on co-32	festoon cable maintenance is done, vfd panels blowing is done.
tbs-1 on repairbay	mcc roof sheets welding is under progress.
co-33m pcrd	un-winding is done and proper winding done, guide adjustment is done., tested pcrd operations.
brc-4 on co-8a	old ethernet cable removal is under progress. Old CT end limit switches on CT bogie is removed and shifted to hvmmc-1
co-5	removed motor is shifted to ht motor shed.
co-7a,19,20,22	tail end belt sways were checked and restored in circuit.