



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 13/02/2026

Area: OHP

Equipment	Job
jh o-2 tunnel	ldb, pdb cleaning is done and tightness checked.
co-5 spare motor	shifted to jh o-2
vf-15	motors were removed for tray changing job and fixed back in position after the tray is changed
om-9 and om-10	control bus chamber maintenance is done; om-9 mcc housekeeping is done
hydraulic pump motor 90kw	shifted from mixer building to hvmcc-1
wbr-1 on co-29 ; co -29 ; tbs-2 on co-20	ppm is done
om-16,24,lc-7,1-14lc3,lc4,1-15lc2,io racks	base bolts got loose, replaced them.
vf-2a crmp side motor	Mechanical BRS is installed, spare bit is taken at lc7 io rack, (i 277.5), programmed and indication is provided in OCR HMI.
co-16	motor and panel side ppm is done
CO-58, RSCO-9A BELT AND CARRIAGE	one sitop of om-24 is charged with 110v from om-10.
om-24 io rack	ht isolator panel maintenance is done
io-2	