



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 23/08/2025

Area: OHP

Equipment	Job
co-36, vf-14,15	chute sensors ppm is done.
sb-1,2,3 bunker sensors	PPM is done.
om-24,16,15.	mcc room house keeping is done.
1-141lc3	de-watering is done
co-28,70	field devices ppm is done.
co-67	motor and panel side ppm is done,
CR-3A	motor is placed on bed after mechanical clearance, termination is done and direction checked. Kept off for further mechanical job.
TT-1,2,3,4	chute sensors and chute vibrators are wired via wireless modems to lc7 io rack and programmed to their respective conveyors. Plug's arrangement is kept aside temporarily, Only a Plate in front of proximity Sensor is needed for position feedback.
brc-4 on repair bay	one slip ring brush found damaged, replaced, and cleaning is done.
BRC ON CO-30	HT TRANSFORMER oil is drained out, base leakage area welding is done, oil topped up and charged BRC.