



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 04/06/2025

Area: OHP

Equipment	Job
CO-51,RSCO-6A	Bunker Level sensors PPM done
VF-15A,16A	Bunker level sensors PPM done
TT-1,2,3,1A	Position male and female plug inspection done
TT-2 ON CO-21	Cable joint done, tested and kept in line
CO-15	Motor and Panel PPM done
BRC-2	Shifted from Repair Bay to CO-32.M1 motor replaced and terminated and tested okay.CJD and Yard ZSS kept in line and machine operation tested and found okay
BRC-5 ON CO-33M	PPM done