



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 04/07/2025

Area: CHP

Equipment	Job
CC 52	Kept in DOL mode as MICRO PLC is not working in VFD panel and chute sensor kept in ckt
SCR 8	LT speed reduced to 20Hz as per operation requirement
SCR 8	PCRD motor connections tightened
CC 31,32,48,49,112,201,202,203,R 1	Running inspection was done
CC 35 to 104	HT coupler heaters inspected and rectified where ever is necessary
CC 38,39 ,SCR 7 TUL	Chute sensor modified with polymer sheet