



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 14/06/2025

Area: OHP

Equipment	Job
CO-11A	BRS base plate preparation done
VF-2A	Motor-2 base bolts replaced and tested okay
RBF-1A,2A,3A	ALL carriage drive power panel PPM done
CO-11A	Chute sensor and hoist PPM done
RSCO-1A	ZSS probe replacement done and tested okay
CO-14,TT1,CO-17	PPM done for panel and motor and chute sensor.
JH-3	Hoist new cable laying done and connected and tested okay
BRC ON CO-28	CT and LT drive maintenance done
BRC ON CO-33M	LT drive-2 DBU and DBR installed and tested okay
CO-5A,CO-21	Running inspection done
BRC-4 ON CO-34	Festoon cable rollers replacement done(5nos.)
WOBR ON CO-26	PCRD motor checking done. Resistance increased for rotor side and tested okay