



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 13/06/2025

Area: OHP

Equipment	Job
RSCO-10A	ZSS probe adjustment angle provided and tested okay
BRC-5 ON CO-33M	LT-2 Drive installation done.Parameterization done and LT tested okay
rsco-6a level	illumination is improved.
vs-1a to vs-5a	hoists ppm is done
vf-1a,vf-2a,bf-3a,4a,5a, vs-1a,2a,3a,4a,5a; bf-1a,2a,7a,8a,9a	cjd ppm is done
brc-4 on co-34	festoon cable chain was damaged, guide rollers adjusted, clamping ,dressing of cables is done
tbs- on co-21	safety devices ppm is done
TBS-3 ON CO-7A	ppm is done