



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/11/2025

Area: OHP

Equipment	Job
co-21,85,87,78	panel and motor side ppm is done
brc-2 on co-28	It m4 motor is replaced and installed
co-1a pullchord from brs area to t/e	checked , spare core used and restored pull chord in circuit.
co-15 ; tt-2	ppm is done at motor and panel sides
bpc-1	motor and panel ppm is done
spare magnet	spare magnet near cbms of co-6a is checked and tested, found ok.
ars feeder of 1-14lc20	voltas breaker was not making on, changed with spare breaker and made on, found supply not available still at ARS, checking is under progress.