



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 02/08/2025

Area: IOSA

Equipment	Job
HT BREAKER	FIXED INSULATED ARM TO HT BREAKER AFTER FIXING ALL CONTACT FINGERS. CHECKED BREAKER IN LOCAL.
OC-15A	CONNECTED 110V SUPPLY FROM MCC IN CJB AND CHECKED ZSS AND CJD.
OC-25A	LIGHTING DEFECTS RECTIFIED AND PROVIDED SUFFICIENT LIGHTING IN CONVEYOR GALLERY.
1-142LC # 3	AFTER 11KV ISOLATOR AND CUBICLE RECTIFICATION BY DNW, TAKEN INCOMER-1 INTO LINE AND SWITCHED OFF BUSCOUPLER IN PCC
WOBR-FLS	REMOVED DAMAGED LUBRICATION PANEL AND BROUGHT TO ELECTRICAL SHED FOR RECTIFICATION
OJH-4A	MAINTENANCE DONE ON SLDB's, WELDING SOCKETS.
OC-3A	PPM DONE ON FIELD DEVICES.