



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/07/2025

Area: IOSA

Equipment	Job
OC-13A,16A,17A and 18A	HT COUPLER INSPECTION DONE.
BLENDER RECLAIMER	HARROW -1 and 2 BRAKE PANEL GOT RUSTED AND DAMAGED. REMOVED THE PANELS AND SHIFTED TO ELECT SHED FOR RECTIFICATION.
OC-6A	LIGHTING DEFECTS RECTIFIED AND LIGHT FITTING ARRANGED.
OC-18A	RUNNING INSPECTION DONE. CURRENTS AND TEMPERATURE RECORDED.
WOBR (L and T)	TRIAL RUN TAKEN IN AUTO.
OC-14A	PPM DONE ON MOTOR
OC-18A	EMERGENCY STOP PUSHBUTTON UNIT NOT WORKING. REPLACED.
OC-13A	BRS ON TBS RESET PUSHBUTTON NOT WORKING. REPLACED.