



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 23/10/2025

Area: OHP

| Equipment                                    | Job   |
|--|---|
| co-26  | power cable for co-26 up gradation is shifted from tippler to co26 head end.  |
| brc on co-28                                 | ct end limit switch towards chp side cover got damaged and is not acting in between, replaced cover and new striker welded in position. tested ct in auto mode. |
| co-6a brs                                    | sensor cable replaced and tested, restored in circuit.  |
| co-12a hoist panel                           | control transformer failed, replaced with spare and restored hoist operations.  |
| cbms-1a on co-11a                            | ppm is done   |
| vs-1a,to vs-5a hoists                        | ppm is done   |
| co-57 ,43a,42a gallery                       | lighting is improved.   |
| JH O-3 ; co-14,15,16 t/e gallery area.       | ldb ppm is done and bay lighting rectification is done.,  |
| co-59,bpc-1,bpc-2,27a,28,30a,8a,doga,18a,15a | lighting status inspection is done.   |
| chute vibratrs inspection                    | co-31a,34a,32a inspection is done   |
| co-32a chute vibrator                        | motor tb terminations got damaged, proper termination is done and checked.  |
| co-61,64                                     | motor and feeder side ppm is done   |