



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 11/12/2025

Area: OHP

| Equipment | Job |
|---------------------------------|---|
| co-1a side tunnel sump pump | maintenance is done and de watering is done. |
| co-27a, 28,30a,32a | motor and panel side ppm is done |
| brc-4 on co-8a | Fixed new ct limits switches are fixed at both ends , tested and kept in circuit. old ct limits and cables are left as spare in cjb-1 and at field. |
| tbs-6 on co-7a ; tbs-1 on co-22 | slip ring and ht coupler maintenance is done. tbs-1 on co-22 ppm is done. |
| co-6,9,12, 16 ,tt-3 | motor and panel side ppm is done ; co-6 motor cable entry point hylum sheet provided for closure of TB box. co-6 motor side ppm is done |