



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 14/01/2026

Area: OHP

Equipment	Job
14b,9a,12a,11a hoists	ppm is done.
co-14b	zss probe and cage is replaced. Estop circuit problem is rectified.
vf-8a,9a,10a,15a,16a, co-15a,41a,42a,43a	motor and panel side ppm is done
Spare motors from Mixer building	Spare motors trail run is taken at LC-7 and currents recorded.
co-31a,33a,35a,37a	motor and panel side ppm is done
brc-1 on co-31	brc is being shifted to co-30