



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 18/07/2025

Shift: A

Incharge(s): Arnab Roy

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	CO 66	BRS to be bypassed as per operation request	bypassed in CJB	08:10:00	08:20:00	
2	OHP	BRC on CO 34	No drive running	No electrical problem, Emergency PB operated in cabin . PB released and informed to operation	08:40:00	09:00:00	
3	OHP	CO 77	OLR acted	reset done	12:05:00	12:12:00	
4	OHP	CO 8A	Pull chord to be bypassed as per operation request	bypassed at CJB	12:20:00	12:30:00	
5	OHP	TT 3 on CO 21	Position indicator problem due to male plug damaged	male plug replaced , then ok	12:20:00	12:40:00	
6	OHP	TBS on CO 24	LT not taking place due to PCRD overtension	tension released	13:45:00	13:52:00	
7	CHP	CC 28	Flap gate MPCB tripped	Made on	12:20:00	12:30:00	
8	CHP	CC 17	OLR acted	reset done	08:05:00 10:05:00	08:10:00 10:10:00	
9	CHP	CC 54	Tripped on overload	reset done	08:50:00	08:55:00	
10	CHP	CC 114	Tripped on overload	reset done	09:00:00	09:05:00	
11	CHP	CC 117	Tripped on overload	reset done	09:17:00	09:25:00	
12	CHP	CC 105 , SCR 10	BC not running due to MPR tripped on overload	MPR reset done. After that motor running but gearbox not running. Informed to mechanical	08:00:00	08:10:00	
13	CHP	CC 44	Tripped on overload	reset done	10:30:00 11:25:00	10:40:00 11:30:00	
14	CHP	CC 40 , SCR 6	BC signal missing	LT forward done	09:00:00	09:10:00	



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 18/07/2025

Incharge(s): Arnab Roy

Shift: A

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
15	CHP	CC 38 , SCR 3	BC signal missing	LT forward done	08:00:00	08:10:00	
16	CHP	CC 112 , SCR 8	BC signal problem	From Rec 1 antenna, pigtail removed and fixed at SCR 8	11:00:00	11:30:00	
17	CHP	CC 112 , SCR 8	Slew pump not working	PLC 24 volt DC MCB tripped , MCB made on . Then slew pump running and slew working	12:30:00	13:00:00	
18	CHP	CC 31	Yard signal new ZSS cage adjusted	After fixing , checked working	13:00:00	13:10:00	
19	CHP	CC 114	ZSS problem	Bypassed	11:15:00	12:00:00	again kept in circuit
20	WT	CT 1	Not rotating due to jamming	Informed to operation	11:20:00	11:30:00	
21	WT	OT 3	D 2 tripped on PGF fault	D 2 reset	12:40:00	12:45:00	