



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 20/11/2025

Area: OHP

Equipment	Job
rbf-2a beltsway	switch has fallen down, fixed back in position and cable dressing is done.
co-36	brs sensors tighend properly due to malfunction and found ok after it.
co-13a,rsco-6a level	illumination is improved.
co-15a,13a,41a,42a,43a,	field devices ppm is done.
brc-2 on co-28	pcrd layering is done properly and M4 LT motor is placed on bed. CT speed selection purpose selector switch is fixed at operator cabin. cabling needs to be done.
co-19	jod and beltsway switches replaced, and restored in circuit. jod is in series with electronic one.
co-35 conveyor	motor and panel ppm is done.
1-14lc7 and 1-14lc8	i/c has tripped at lbd's while starting of co-16, found co-16 jumper area insulation is damaged, provided proper insulation and restored. lc-7 and lc8 by making buscouoler on. later on incomer 2 of lc7 and lc8 ht is kept ON and informed DNW.
co-8a,db-1,31a,	motor and feeder ppm is done. co-8a, motor realignment is done ; vibration values and alignment is checked by technical services team.
jh o-2 and o-3	electrical panels maintenance is done.
tt-3 motor and panels	ppm is done
between co-10 and co-2a	old lighting fixtures have been removed and shifted to lbd's