



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 09/07/2025

Area: OHP

Equipment	Job
lighting improvement	co-9a t/e, 47 t/e, vs-4 levels lighting improvement is done.
co-16a	motor and panel side ppm is done.,
co-45,46	panel side running inspection is done.
co-27	motor in decoupled state, trail run is taken, currents recorded.
75kw spare module	module preparation is under process.
spare 75kw 280s	spare motor at lc7 is made to run and currents recorded.
tbs-20 left luff	brake adjustment is done along with mechanical.
wbr on co-25	lt drive installed, and trail run taken with 3 motors which are available
fuji electric and abb 37kw failed drives	shifted to etl room
co-1	motor megger is done, and termination removed for shifting .