



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 07/09/2025

Incharge(s): V Balaji Naik

Shift: A

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	CO10A	Electronic olr acted	Reset done	07:40:00	07:50:00	
2	OHP	CO26	Electronic olr acted	Reset done	08:20:00	08:30:00	
3	OHP	CO16	DMPR acted	Reset done	12:45:00	12:55:00	
4	OHP	CO12 CD	MPCB trip	Made on	07:35:00	07:40:00	
5	OHP	WOBR on CO25	Operator cabin hydraulic motor not working found oil level low	Spare motor connected as per mechanical department	11:30:00	12:00:00	
6	CHP	SCR3 on CC40	LT PCRD pendulam limit not proper	pendulam limit released freely and cable tightness done then ok	11:25:00	11:50:00	Pendulam box cleaning and adjustment to be done
7	CHP	SCR8 on CC112	Slew not working found	Operator not done fault reset	11:00:00	11:00:00	Not an electrical problem
8	CHP	CC28	olr acted	reset done	11:50:00	11:55:00	
9	CHP	CC131	olr trip	Reset done	11:30:00	11:40:00	
10	CHP	CC51	MPD tripped on over load 3 times	Reset done	09:30:00	12:40:00	



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 07/09/2025

Shift: A

Incharge(s): V Balaji Naik

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
11	CHP	CC132	In C shift running inspection found motor side cable termination joints R and B phases temp are above 90 Deg	Termination opened and properly termination done	07:00:00	08:30:00	STILL THERE IS 90 Deg at B phase is to be rectified ASAP informed to B shift
12	CHP	COB5	No communication from RMHP CCR to cocke oven found FOC cable cut at COCP area	Spare Cores identified and checked continuity with torch	09:50:00	11:30:00	NO problem found in RMHP area FOC cable cut at COCP area same is informed to concern available at COCP
13	CHP	SCR3 on CC40	BC olr acted	Reset done	13:42:00	13:52:00	
14	CHP	CC108	Running feed back not coming from CC219 to CC108 (No communication from allen bradly PLC i.e Cc219 to CC108 to siemens PLC found communication data transfer modem DC power came out or loose)	DC power given properly	12:00:00	12:30:00	
15	WT	CC3	belt drive MPCB tripped	Made on	07:10:00	07:15:00	



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 07/09/2025

Shift: A

Incharge(s): V Balaji Naik

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
16	WT	OP3	Parking zone 3 pole mcb problem and parking zone contactor not picking up	Proper earthing given, Section rods removed MCB made on	06:00:00	06:00:00	MCB may change further