



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 07/05/2025

Area: WT

Equipment	Job
OT 4	7core 1.5 sq E P R cable for limit switches found defective,replaced and termination done
OP 9	3 core cable laying done from control transformer to PLC panel
OP 9	control cables laying done between PLC and Drive panels and 3 nos drives wiring done
OP 9	out side pusher ,control cables removed,panels cleaning and blowing done
	Area lighting,2 nos 400W S V fittings rectified
	after rake maintenance done

CO3 &4

OP2,6 &8