

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 13/10/2025 Area: WT

| Equipment | Job |
|--------------|---|
| OP 10 | Main isolator / MCCB replaced with 800A spare,termination and testing done |
| MIS | R M D room near railway building (E-Goomty) power supply checked , neutral cable is faulty |
| CO 4 area | CO 4 to CO 5 stair case area one tube light provided |
| OP 5 | Anti collision sensor cable disconnected for dummy wagons sending to repair |
| OP 2,3 and 9 | after rake maintenance done |