



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 03/11/2025

Area: WT

| Equipment       | Job  |
|-----------------|--|
| OT 5            | Break Panel replaced in place of two panels, provided 240 V control supply ,tested ,OK |
| OT 5 series     | Panel and Motor side Blowing and PPM done  |
| LC 9            | cleaning was done in one Room  |
| OT 3            | Bridge Rectifier changed in Break Panel and tested,OK                                  |
| OP 2,4 and CP 3 | After rake maintenance done  |