



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/11/2025

Area: OHP

| Equipment | Job |
|--------------------------------------|--|
| co-21,85,87,78 | panel and motor side ppm is done |
| brc-2 on co-28 | It m4 motor is replaced and installed |
| co-1a pullchord from brs area to t/e | checked , spare core used and restored pull chord in circuit. |
| co-15 ; tt-2 | ppm is done at motor and panel sides |
| bpc-1 | motor and panel ppm is done |
| spare magnet | spare magnet near cbms of co-6a is checked and tested, found ok. |
| ars feeder of 1-14lc20 | voltas breaker was not making on, changed with spare breaker and made on, found supply not available still at ARS, checking is under progress. |