



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 11/10/2025

Area: CHP

Equipment	Job
CC-40,CC-37	Running inspection done
STK-3	Slew drive modification completed. Slew movement checked with proper direction. Motors canopy also arranged
STK-3	Lower E-House roof work completed
STK-3	Slew drive second motor coupling fixed, mounted on base, tested with drive. made ok