



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 18/07/2025

Area: CHP

Equipment	Job
STK-1	slipring box top cover changed
STK-1	Lt end limit striker adjusted and tested OK
CC-38,CC-39	T/E lighting circuit rectified and lighting improved
CC-47,50	ppm done
R-1,SCR-8	Modem along with antenna and pigtail removed from Reclaimer-1 and kept in SCR-8 and tested OK
STK-1	30m PCRD cable length added to the cable with the help of DNW