



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 05/01/2026

Area: OHP

Equipment	Job
brc-4 on co-8a	brc4 is shifted from co-8a to co-28
tt-2	250 mts 4*16sqmm EPR pcrd cable replacement is done .
Removed GE Vaccum Contactor	CR-1 removed contactor's coil replaced with available spares, tested on load and fixed back in CR-2 panel.
co-28,27a,30a,34a,36a,36b	motor and panel side ppm is done
brc-2 on co-28	shifted from co-28 to repair bay for capital repair.
co-21,22 brs	restored in circuit on operation request