



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/10/2025

Area: OHP

Equipment	Job
co-2a	2 switches replaced and taken pull-chords in circuit.
tt-4	ppm is done.
fb-5 and fb-6 bunker levels	scaling is done and indications provided in ocr hmi.
tbs- on co-7a	both luff drive are checked ,found fault at dbr end, proper termination done and tested.
co-31a,32a gallery	illumination inspection is done.
dewatering	1-141lc3,1-141lc4, om-24,jho-14 de-watering is done.
co-27a,30a,32a	safety devices ppm is done
LOSP-2	motor and panel side ppm is done.
co-9a motor	base bolts tightness checked and tightened.