

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 25/04/2025 Area: OHP

Equipment	Job
jh o-2	CJB of co-5,6,7,1a and LDB terminations are checked
vf-1 to vf-10	panel and motor side ppm is done.
GROUND hopper hoist	ppm is done.
de-5	fan-2 on feedback problem rectified and restored into auto operation.
vs-3a	motor t.b cover is damaged, replaced with spare one.
co-10a, rsco-1a, rco-6a,vf-1a,2a, bf-1a,2a,3a,4a,5a,7a,8a,9a, vs-3a	motor side ppm is done.
co-12a h/e hoist	new brake unit coil is tested, and shifted to co-12 h/e.