



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/10/2025

Area: OHP

| Equipment | Job |
|--------------------------|--|
| cc-102 | tt pcrd cable got cut, rejoin done . |
| JH O-2 ground floor | welding jb isolator 63a replaced. |
| co-6 pullchord | 2 switches replaced and kept pull-chord in circuit. |
| LOSP-1 | motor and panel side ppm is done. |
| co-3b ; co-4a | motor and feeder side ppm is done ; co-3b hoist ppm is done |
| co-34a,36a | safety devices ppm is done |
| co-59 cjd sensor cables | spare cable laid on instrumentation requirement and dressing is done |
| spare thruster brake | made ready at hvmcc-1 and tested. |
| illumination improvement | io-8 focusing and co-29 bet scale area are improved. |
| brc-5 on co-32 | 3c*2.5sqmm cable laid for thruster brake on crmp side and It tested. |