

## RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 18/10/2025 Area: WT

Equipment	Job
OP 5	pane and motor side ppm done
OP 2,4 and 6	After rake, maintenance done
OP 6	Dummy Wagons attached , sensor cable connected , ST2 timer replaced and tested,OK
OP 10	ACB out going in LC 10 B also checked found OK, I/C-2 kept OFF and B/C made ON
OP 10	Trolly line isolators checked @ col 21 to col 48 found in all R phase voltage drop( 112V only)
OT 5	Control supply checked found fuse blow ,replaced it and bypass cable removed
OT 4	Encoders and Earthing removed for welding work,connected after clearence