



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 29/05/2025

Area: OHP

Equipment	Job
CO-38A,38B,RCO-2A,BPC-2	PPM done for motor,feeder and field devices
DE-5 Fan-2	Motor fixing done and termination done.No load testing done and currents found balanced
TT-2 ON CO-15,CO-13	Position male plug replaced.CO-13 Emergency Stop cable found loose at TB.Tightened and checked and found okay
CO-5,6,7	Tunnel area lighting done
CO-58,RSCO-9A,CO-18,CO-4A	PPM done for panel and motors.CO-4A BRS checked and found okay.Bypassed due to operational requirement
WOBR on CO-26	LT brake panel made ready at HVMCC. To be replaced
CO-29	P/C checking done,rectified and kept n line
WOBR on CO-25,26,29	B/W motor inspection done.WOBR ON CO-26 B/W motor TB cover provided.
WOBR on CO-26	PCRD unwinding and rewinding done
CO-35	BRS checking done,rectified and kept in line
BRC-1	Shifted from CO-30 to CO-31.Coupler pins also changed.
BRC-1 on CO-30	PCRD unwinding and rewinding done