



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 20/12/2025

Area: OHP

Equipment	Job
jh-15, 38a,38b hoists	inspection is done.
tbs-1 on repair bay	mcc roof sheets laying job is under progress..
wobr-1,2,3	bucket wheel motors inspection is done.
tbs and crmp stream	chute vibrators inspection is done
tbs-3 on co-21 chute vibrator	termination got cut at motor , rejoined and restored operation.
co-26 motor	B phase winding side lug found damaged, replaced lug and removed terminal block, direct termination is done using nuts and bolts.
Yard HT coupler space heaters	inspection is done ; found ok
LOCP-2 bunker levels ; LOCP-2 bunker levels sensors	ppm is done.,
co-16a gallery ; 14a,11a t/e areas	lighting is improved
co-38a, 38b	motor and panel side ppm is done