



वी.एस.पी.
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/12/2025

Area: OHP

| Equipment | Job |
|---|---|
| co-5, 6 | pull chord restored in circuit. |
| co-31a gallery ; 33a gallery towards tail end | lighting is improved. |
| co-27a,30a,32a | safety devices ppm is done. |
| brc-5 on co-32 | festoon cable maintenance is done, vfd panels blowing is done. |
| tbs-1 on repairbay | mcc roof sheets welding is under progress. |
| co-33m pcrd | un-winding is done and proper winding done, guide adjustment is done., tested pcrd operations. |
| brc-4 on co-8a | old ethernet cable removal is under progress. Old CT end limit switches on CT bogie is removed and shifted to hvmcc-1 |
| co-5 | removed motor is shifted to ht motor shed. |
| co-7a,19,20,22 | tail end belt sways were checked and restored in circuit. |