



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 03/05/2025

Area: OHP

Equipment	Job
co-36,37,47,48,vf-14,15,16,17,18, vs-1,2,3,4,5, vf-19,20, co-49	motor and panel side ppm is done.
co-16a hoist	inspection is done along with mechanical, found rope twisted, released along with mechanical , brake checked and found ok.
co-57 p/c switches	p/c switches were fixed, to be put in circuit.
co-25,59,63	Running inspection is done.
co-28,8a,65,66,67 belt scales	belt scales ppm is done.
wobr-1,2,3	b/w motor inspection is done
tbs-6 on co-20 and co-20	ppm is done, co-20 panel side ppm is done.
wbr-2 on co-6a	m4 motor proper alignment is done.
brc-1	shifted from co-31 to co-32
JH O-3 takeup timer	timer power contactor is replaced.
co-12 zss	zss return was rerouted to io rack via belt drive feeder.
co-14,15,16,3a t/e area	illumination is improved
co-9,10,12,13	motor and panel pm is done
CO-43A CJD	checked and restored in circuit.