



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 08/01/2026

Area: WT

Equipment	Job
OP5	3 nos Section Isolators maintenance done (col no: 47,53,60)
OP 6	5 nos Section Isolators maintenance done (col no 40,36,28,21,15)
OP1,3 and 5	After rake maintenance done; OP 3 /D3 bypassed due to mechanical problem
EOT Crane(C)	Main Hoist "UP and "DOWN" cantactors (2C1,2C2) replaced with Schneider
OT 5	Wagon Sensor replaced , tested and kept in circuit
MIS	Sample light fixtures installed for testing purpose ,200W @OT5bay,120W @OAF