



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 27/09/2025

Area: CHP

| Equipment | Job |
|-----------------|---|
| SCR-4 | Control desk emergency interlock added for main contactor on and operation checked ok |
| CC-202 | panel circuit modified for preventing Remote selection off due to safety devices acting |
| CM-18 | House keeping done |
| Misc | CC-201 Belt scale unit cleaning work done |
| Misc | CC-222 H/E modem unit removed |
| CC-219 Lighting | Lighting supply problem rectified |
| SCR-4 | Control cable proper jointing,routing and dressing done. Slew limits bypass removed and operation checked |
| Misc | CC-55 Belt scale unit maintenance done |
| Lighting | RG Building screen level lighting improved |