



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 21/10/2025

Area: IOSA

| Equipment | Job  |
|-----------|--|
| TBS       | INTERLOCK MODIFICATION DONE FOR RIGHT AND LEFT BOOM CONVEYOR . CHECKED AFTER MODIFICATION                          |
| OC-25A    | 230V SINGLE PHASE SOCKETS POWER RESTORED AND CHECKED.  |
| 1-142LC3  | 415V BOARD INCOMER-1 AND INCOMER-2 TAKEN IN LINE.  |
| OC-19A    | PPM DONE ON VENTILLATION SYSTEM  |
| OC-11A    | GALLERY TO LC-3 COMMUNICATION NOT COMING. MEDIA CONVERTER FAILED IN LC-2. REPLACED THEN COMMUNICATION ESTABLISHED. |
| OC-7B     | MPR PARAMETERS CHECKING DONE.  |