



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 05/08/2025

Area: CHP

Equipment	Job
CC-52	Changed from DOL mode to VFD mode. connections made and interlocks checked. found ok
CC-51	motor and panel ppm done
CC-47,48,49,50	Running inspection done
CC-31,R-1,CC-32,SCR-5,CC-33,SCR-4	Running inspection done
Misc	JH-18 CC-45 spare motor coupling removed and fixed to new motor
cc-41,42 tunnel lighting	cc-35,36 area lighting faults rectified and defective lights replaced
cc-40,cc-104 T/E	lighting circuit faults rectified and defective lights replaced
SCR-7	pcrd cable joint done by DNW. HT coupler, slipring insulators cleaning done. HT power normalised and checking done