



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 18/08/2025

Area: OHP

Equipment	Job
CR2	RTD FIXING DONE
LC6 , OM 10, SUMP PUMP	INSPECTION AND DEWATERING DONE
LC 14, 15, 16, 21 , CM 9 , CM 16 , CC7, CC8, CC9	DEWATERING DONE
CO 29	TIS KEPT IN CIRCUIT
TT ON CO 29	POSITION SENSOR KEPT IN CIRCUIT
CC 29, CC 14	POWER SUPPLY CABLE TERMINATIONS TIGHTENED
TT2	CENTER MCB WAS REPLACED
TT2 PCRD CABLE	OLD JOINT PROPERLY INSULATED
TT4 ON BPC1	NEW POSITION SENSOR INSTALLED
LC3 SUMP PUMP	REPLACED AND DEWATERING DONE
BRC 5 ON CO 34	CHARGE PRESSURE FEED BACK FROM PUMP DAMAGED CORES REPLACED
LC3, 4 OM 24, JH 14	SUMP PUMP DEWATERING DONE