



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/06/2025

Area: CHP

Equipment	Job
CC-102,103	H/E area lighting done
CC-28	PPM done
CC-51 T/E	sump pump not working properly. To be changed
VS-3,VF-101	ppm done
LC-19	sump pump motor brought outside and maintenance done
Misc	Two no's 5.5 kw and one 15 kw motor sent to ERS
Misc	SCR-8 E-House unused control cables closing purpose, box preparation done
Misc	Mechanical BRS fabrication done
CC-39,SCR-7	ppm and motors blowing done
CC-31,R-1	PPM and motors blowing done