



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 13/12/2025

Area: WT

Equipment	Job
CO 2 Area	Lighting cable found cut,made it joint
OT 1	stream bypass push button replaced with selector switch @C D
MIS	Air compressor (O), START push button wires soldering done
OP 5	Panel and Motor side ppm done
OP 6	control checked, D5 and 6 cascade ,Anti collision sensor kept in circuit, 2AT timer replaced
OP 2,3,4,5 and 7	After rake maintenance done