



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/05/2025

Area: WT

| Equipment | Job |
|--------------|---|
| OT 4 | LS- 2, channel and angle welding done , new switch (2NO+2NC) installed and bypass removed |
| OT 4 series | panel and motor side ppm done |
| OP 5 | panel and motor side ppm done |
| OP 5 | trolley line checked at parking zone found pusher is rolling back (informed to railways for lifting the track) |
| OP 3 | D3 and 4 cascade cantactor and power collector pads 3 nos replaced |
| EOT(O) | Aux.hoist ,gravity limit wire rope replaced |
| OP 2,4 and 5 | after rake maintenance done |